



## Architectural Daily Field Report #260

Project:	LSU Student Union / Theater
Location:	Louisiana State University, Baton Rouge, LA
Owner Project Number:	19-601-03-17, Pt. 1
Architect Project Number:	310421
Date/Time:	Tuesday, December 4, 2007 3:00 pm
Weather:	Clear, Cool
Project Superintendent	Karl Ardoin

<b>Personnel on Site:</b>	<p>Commons Lounge – 6 workers          Boardwalk – 2 workers          Electrical – 6 workers          Plumbing – 0 workers          Mechanical Room (Ground Level) – 2 workers          Tiger Lair Courtyard and S.E. addition (Structural steel) – 7 workers          Connector – 8 workers</p>
<b>Work in Progress:</b>	<ul style="list-style-type: none"> <li>• Structural steel work continued today at the connector as well as at the new southeast addition. Work continues on all of the metal stairs in the connector.</li> <li>• Ceiling work continued today in the commons lounge at the oval ceiling near the south wall.</li> <li>• Metal deck installation continues at the third floor at the new southeast addition, as well as in the connector.</li> <li>• Work continues today on the new elevator E103.</li> <li>• The two elevators for the connector are on site.</li> <li>• Structural steel in beginning to tie into the new tree columns at the new southeast addition.</li> <li>• There is a portion of the existing concrete block wall at the theater that continues to be demolished.</li> </ul> <p>(See pictures below of all items listed above.)</p>
<b>Note:</b>	



1. & 2. Work continues on the oval ceiling at the south end of the commons lounge.



3. Structural steel waiting to be set in place at the southeast.



4. Structural steel erection continues at the S.E. addition.



5. Work continues on elevator E103.



6. Concrete demolition continues at the existing cooling tower.



7. & 8. Structural steel erection continues at the southeast addition and around the tree columns.





9. Metal stairs in place near the north end of the connector.



10. Demolition work at the existing wall of the theater.

Report by: Kyle Smith  
cc. Bill Obier  
Project Trek