

## Architectural Daily Field Report #280



Project:	LSU Student Union / Theater
Location:	Louisiana State University, Baton Rouge, LA
Owner Project Number:	19-601-03-17, Pt. 1
Architect Project Number:	310421
Date/Time:	Wednesday, January 9, 2008 3:00 pm
Weather:	Clear, Cool
Project Superintendent	Karl Ardoin

<b>Personnel on Site:</b>	<p>Commons Lounge – 8 workers          Boardwalk – 4 workers          Electrical – 3 workers          Plumbing – 2 workers          Elevator Demo – 4 workers          Tiger Lair Courtyard and S.E. addition (Structural steel) – 5 workers          Connector – 7 workers</p>
<b>Work in Progress:</b>	<ul style="list-style-type: none"> <li>• Structural steel work continued today at the new southeast addition as well as the connector. Metal deck continues to be installed for the third and fourth floors at the southeast addition as well as at the roof level of the connector.</li> <li>• Work continued on the installation of the new gyp board ceiling at the oval ceiling at the south end of the commons lounge.</li> <li>• Work began today for the underground work for Einstein's Bagels.</li> <li>• Concrete demolition work continued today on the existing elevator on the third and first floors.</li> <li>• Work continued on the metal stud fur downs along the south wall of the commons lounge.</li> <li>• Formwork continued on the new concrete beams in the oak grove for the construction of the new boardwalk.</li> <li>• Work began on the exterior aggregate plaster mock on the south elevation.</li> </ul> <p>(See pictures below of all items listed above.)</p>
<b>Note:</b>	



1. & 2. Existing concrete elevator shaft continues to be demolished on the third floor of the Union.



3. & 4. Metal decking and structural steel work continued on the third and fourth floors of the new S.E. addition.



5. Roof decking continues to be applied to the connector.



6. Shaft wall assembly for the two elevators in the connector.



7. Roofing deck installed at the connector.



8. Demolition for the existing elevator continues on the 1<sup>st</sup> floor.



9. Metal fur down work continue along the south wall of the lounge.



10. Underground work begins for Einstein's.



11. Metal stud ceiling work continues in the commons lounge.



12. Work begins on the exterior aggregate plaster mock up.

cc. Bill Obier, Tom Rish  
Project Trek